Bruhath Bangalore Mahanagara Palike Yelahanka Zone

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to roads and drains at Doddabommasandra and surrounding areas in ward no 10 (Doddabommasandra), Vidyaranyapura Sub Division	
2	Estimate Cost	60.00 Lakh	
3	Job Code	010-20-000029	
4	A/S No	BBMP/CE/AS/97/19-20 Dt: 24/10/19	
5	T/S No	BBMP/CE/TS/97/19-20 Dt: 23/10/19.	
6	Work order/Agreement No	BBMP/EE/BTP/WO/232/2019-2020	
7	Stipulated Time for Completion of Work	60 Days	
8	Targeted monthly progress		
9	Progress Achieve till date	Work is completed.	
10	Reasons for delay	Due to BWSSB work	
11	Time extension requested	440 Days [17.5.20 to 31.7.21)	
12	Asst. Executive Engineer recommendation		
13	Executive Engineer recommendation	Ext Applied along with Fin Rs. 4400. from 17/5/20 to 31/7/21	
14	Chief Engineer recommendation	Yes	
15	Time extension granted	Yes	
16	Conditions imposed if any	No	

Assistant Engineer
Ward no.10

Asst.Executive Engineer
Vidyaranya Pura sub division

Executive Engineer
Byatarayanapura Division

Applicable penalty may be levied.

Chief Engineer
Yelahanka Zone